

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.						
A) Premeasurements						
Item No	Description of Item	No	Length	Width	Depth	Qty Unit Remarks
2	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications					Cum
	For Drain	1	50.13	1.06	0.87	46.23
	Present bill Qty					46.23 Cum
	BOQ QTY					127.20 Cum

18/8/17

N. W.
 ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಪ್ರಯೋಜನ
 ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ 16/08/17
 ಜಿ.ಪಾ.ಕೆ. ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.


 Managing Partner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements							
Item No	Discription of Item	No	Length	Width	Depth	Qty	Unit
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						Cum
	For Drain	1	50.00	1.05	0.10	5.25	
	Pressent bill Qty					5.25	Cum
	BOQ QTY					43.34	Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
12/09/17

For M/s. K Damodar & Co.

Managing Partner

12/9/17

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.									
A) Premeasurements									
Item No	Discription of Item	Side	No	Length		Wt Of 1 Mtr Rod	Qty	Unit	Remarks
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per							Ton	
	For Drains Wall								
	Main Rods 10mm		500.00	0.75	375.00	0.62	232.50		
	Distribution 10mm		15.00	50.00	750.00	0.62	465.00		
	For Drains Base slab								
	Main Rods 10mm		8.00	50.00	400.00	0.62	248.00		
	Distribution 10mm		329.00	0.75	246.75	0.62	152.99		
							1098.49		
	Qty In Tons						1.098	Tons	
	Present Qty						1.098	Tons	
	BOQ QTY						4.58	Tons	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೀದರ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

13/09

For M/s. K Damodar & Co.


Managing Partner


13/9/12

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Width	Depth	Qty	Unit	Remarks
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications						Sqm	
	For Drain	4	50.00		0.75	150.00		
	Pressent bill Qty					150.00	Sqm	
	BOQ QTY					309.53	Sqm	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

03/10/17

For M/s. K Damodar & Co.

Managing Partner

3/10/17

3

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Width	Depth	Qty	Unit	Remarks
9	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.						Sqm	
	For Drain	1	50.00	0.90		45.00		
	Pressent bill Qty					45.00	Sqm	
	BOQ QTY					45.00	Sqm	

[Signature]
18/10/17

N. S. J. V. 11/10/17

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

[Signature]
Managing Partner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Width	Depth	Qty	Unit	Remarks
10	Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded)						Mtr	
	2 Sides							
	100/0.6=166 Nos	166	50.00			8300.00		
	Pressent bill Qty					8300.00	Mtr	
	BOQ QTY					8300.00	Mtr	

[Signature]
18/10/12

N. S. V. [Signature]

ಕೆ.ಎಸ್.ಎಸ್. ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಮಾತೃಕವುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

19/10

For M/s. K Damodar & Co.

[Signature]
Managing Partner

000
:D


NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.									
A) Premeasurements									
Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Qty	Unit	Remarks	
18	Filling available excavated earth in sides of foundations upto plinth in layers not exceeding 20cms in depth , compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m including cost of all labour complete as per specifications						Cum		
	Mohankumar Nagar Rd to seggregation Point	1	30.00	25.00	25.10	25.05	751.50		
		1	30.00	25.10	25.00	25.05	751.50		
Pressent bill Qty							1503.00	Cum	
BOQ QTY							1500.00	Cum	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.


Managing Partner


20/10/17


21/01/17

A

A

A

A

A

A

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Depth	Avg Depth	Qty	Unit	Remarks
19	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location and complete as per specifications								Cum	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	1.500	1.600	1.550	490.58
		1	30.00	10.60	10.50	10.55	1.600	1.500	1.550	490.58
		1	30.00	10.50	10.40	10.45	1.500	1.500	1.500	470.25
		1	10.00	10.40	10.50	10.45	1.500	1.500	1.500	156.75
Pressent bill Qty								1608.15	Cum	
BOQ QTY								1575.00	Cum	

10.1.17.17
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ 19/10

For M/s. K Damodar & Co.


Managing Partner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.								
A) Premeasurements								
Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Qty	Unit	Remarks
20	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3						Sqm	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	316.50	
		1	30.00	10.60	10.50	10.55	316.50	
		1	30.00	10.50	10.40	10.45	313.50	
		1	10.00	10.40	10.50	10.45	104.50	
Pressent bill Qty						1051.00	Cum	
BOQ Qty						1050.00	Cum	

ಕೆ.ಎಸ್.ಎಸ್. ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಮುಖ್ಯಮಂತ್ರಿಗಳ ಕಛೇರಿ, ಬೆಂಗಳೂರು
ಜಿಲ್ಲಾ ಮಂತ್ರಿಗಳ ಕಛೇರಿ, ಮೈಸೂರು
21/10/17

For M/s. K Damodar & Co.


Managing Partner


21/10/17

C
18